


REPUBLIC OF THE PHILIPPINES DEPARTMENT OF HEALTH

JOSE R. REYES MEMORIAL MEDICAL CENTER

SAN LAZARO COMPOUND, RIZAL AVENUE, STA. CRUZ, 1003 MANILA, PHILIPPINES



PHIC HEALTH CARE PROVIDER URL: h

URL: http://www.jrmmc.gov.ph

Email: mcc@jrmmc.gov.ph



October 6, 2023

RECEIVED

JOHN ACE LABETER 10/6 hs

Mr. BRYAN E. PEREZ
State Auditor III
Audit Team Leader
Commission on Audit

Dear Mr. Perez:

Respectfully submitting in compliance to COA requirements the Quarterly Report on Programs/Projects/Activities as of September 30, 2023 of this Medical Center.

Attached herewith copy of the report for your information and reference.

Thank you.

Very truly yours,

WENCESLAO S. LLAUDERES, MD, FPSNM, MPM-HG
OIC-Medical Center Chief II

/naty

COMMISSION ON AUDIT
RECEIVED
DATE: 100623 TIME:
BY
JOSE RREVES MEMORIAL MEDICAL CENTERS

CNSTNS Les 18 12 12000



Smoking Is Dangerous To Your



Rea

were is alue Er _L Deve

of Relo by the inalization Relocation

timates tion; EFI with TOR

from the

SLAO S

Commission on Audit Regional/Cluster Office

Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs) For the Quarter Ended September 30, 2023

			4	ω	N	_			
Prepared ENGR. M Engine III	6 JRRMMC	JRRMMC /DOH	JRRMMC /DOH	JRRMMC /DOH	JRRMMC /DOH	JRRMMC /DOH	A	Department/ Address	Agencyl
Gano	Design and Build for the Completion of Warehouse Building	Construction of Specialty Center Building Phase II	Proposed Integration of Electrical Distribution System to New Power House Phase II	Design and Build for the Construction of 6- Storey Cancer Center Building Phase I	Alteration of Radiotherapy Suilding to Include a New Linear Accelerator Bunker	Design and Build of Specialty Center Building with Parking Area - Phase I	В	Name/Particulars & ID No.	
Checked by: ENGR. JAMES JUNE G. VILLEGAS OIC, EFMD JRRMANC	JRRMMC Tayuman, Manila	JRRMMC Tayuman, Manila	JRRMMC Tayuman, Manila	JRRMMC Tayuman, Manila	JRRMMC Tayuman, Manila	JRRMMC Tayuman, Manila	С	Location	
	23,699,000.00	135,758,300.95	59,545,537.13	77,600,000.00	62,443,842.30	77,419,818.00	D	Total Cost Original	
								Revised	
	V.B. Columna Construction Corporation	V.B. Columna Construction Corporation	JODANS Engineering	P.L. Juan Construction Inc.	V.B. Columna Construction Corporation	V.B. Columna Construction Corporation	Е	Contractor's Name	ed Project/Program/A
	c/o of BAC	do of BAC	do of BAC	do of BAC	do of BAC	o'o of BAC	F	Contractor's Financial Capacity	Publicized Project/Program/Activity (Amount in Million Pesos)
	July 3, 2023	July 1, 2023	April 28, 2023	May 5, 2023	March 19, 2019	February 27, 2019	G	Date Started	n Pesos)
JOSE EARNUEVO OIC, LAPSS	March 28, 2024	March 26, 2024	December 23, 2023	January 29, 2024	March 12, 2020	August 19, 2020		Comp	
Levo	NA	NA	NA	NA	July 11, 2023	April 25, 2023	н	Completion Date Revised	
	2.92	19.71	8	4.05	99.2	100	-	% of Completio	2
Approved by: WENCESLAD S. LLAUDERES, M.D. OIC, Medical Center Chief II JRRMM/C	692,010.80	26,757,961.12	13,100,018.17	3,142,800.00	61,944,291,56	77,419,818.00	J	Total Cost to Date	
					Detailed Estimates submitted to JRRMMC on March 26, 2021 for evaluation; EFMD evaluating documents for compliance with TOR, and completeness of Design; Some area are occupied and only portion are partially turn-over to the contractor, Initiative from the EFMD to implement Variation Orders for ZOnes 3 & 4 to comply with actual conditions of site, and requirements of Medical Equipment to be housed in the Bunkars;	Instructions were issued on March 10, 2021 to Contrador to implement Value Engineering Techniques to reduce the ABC for the FULL Development of Specially Center Building to 450M. Preparation of Relocation Site to house OPD Services to be displaced by the Specially Center Building, is essential; Ongoing finalization of Variation Order 1 to include OPD Services Relocation (documents returned to Contrador to submit incomplete DAED); Slow down of demolition works due to protraded transfer of OPD services, and removal of unused hospital property	*	Reason for Delayed Completion	Status of Publicized Project/Program/Activity (Amount in Million Pesos)
		,			er -		٦	Project S	
					<u> </u>		M	Undertaken Further Technical Facion AOM	
							0	NS ND Amen	Table Table
	On-going	On-going	Suspended since September 19, 2023, due to the review and checking of Variation Order No. 1	Suspended since August 15, 2023, due to a right-of-way issue.	Completed	Completed	P	Kemarks	Damasta